BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Improvements to roads and drains at Sharada nagara in ward no-04**				
2	Sanctioned Estimate No. And Date					
3	Name of the Contractor	**Sri Umesh N**				
4	Time Stipulated for Completion of work	90days.				
5	Date of Commencement	Dt 19-03-2021				
6	Date of Completion:					
7	Measurment Recorded					
	M.B No	4956				
	Page No	495502 To 513				
8	Name of the Office/ Officials incharge of the work					
	1) Asst. Exe.Engineer	SACHIN. H.P.				
	2) Asst. Engineer	Ranasanjeevaraj.				
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks	
Rs 9798899/-		9789503	-	09396	-	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

Ranasanjeevaraj

ASST. ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

Sachin

ASST. EXE ENGINEER

SUB - DIVISION

BRUHAT BANGALORE MAHANAGARA PALIKE

Scanned with CamScanner